



AMERICAN
STRUCTUREPOINT
INC.



WEEKLY PROGRESS/FORECAST - No. 23

September 3rd, 2024

FOR WEEK ENDING:

PROJECT NAME:

PROJECT LOCATION:

OWNER:

CONTRACTOR:

PROJECT ENGINEER:

PROJECT COMPLETION:

LETTING DATE:

NOTICE TO PROCEED:

COMPLETION DATE:

August 30th, 2024

RIC-13-04.26 Bellville Sidewalks

Bellville, Ohio

ODOT D-3/Village Of Bellville

Brennstuhl Construction Inc.

Lou Mincek/Stevan Citovic

87.0% (Based on work completed to date)

May 10th, 2023

August 10th, 2023

September 21st, 2024 (Changed)

○ **Recent Progress (August 26th to August 30th)**

○

- Monday August 19th: Formed SW-3, Removed and graded Grade at DR-4. Continue forming SW-4 at the wall, install temporary access at DR-4. Begin to layout stringline for SW-1, SW-3, SW-4.
- Tuesday August 20th: Poured DR-4, DR-2, SW-1, SW-3, SW-4 as well as sawcut each sections.
- Wednesday August 21st: Forming of CR-1, CR-2 curb/gutter. Removal of forms, removal/grading of SW-5.
- Thursday August 22nd: Poured DR-2 section, DR-4 section, SW-5 poured, forms removed, DR-2 curb/gutter.
- Friday August 23rd: Forming for CR1 & CR2 Curb/Gutter as well as ramps/wings. Crews poured at CR1 and CR2 Curb/Gutter. Forming of CR3 & CR4 Curb/Gutter as well as ramps/wings. CR5 and CR6 began removal and grading.

○ **Anticipated Activities for the Upcoming Week (September 2nd to September 6th)**

- Tuesday September 3rd: Stone installation CR1-CR6. Crews poured CR1, CR2 Ramps, Curb/Gutter for CR3, CR4 & CR5. Crews plan to pour Ramps for CR3, CR4, CR5, & CR6. Excavation of Curb & Gutter from Betty Drive to North of Project.
- Wednesday September 4th: Curb and Gutter Stringline to be set on stringline and excavation for Curb/Gutter. Installation for any items from Tuesday.
- Thursday September 5th: Installation of Type 2, Curb & Gutter. Installation of Topsoil
- Friday September 6th: Continue installation of Type 2, Curb & Gutter. Installation of Topsoil, Possible Griffin for pavement markings.

- **Photos:** See Below
-



Monday August 26th: DR-4 Removal



Monday August 26th: SW-4 Wall Cross Slope Check



Tuesday, August 27th: DR-4 Poured (T=6")



Tuesday August 27th: SW-3 Poured



Wednesday August 28th: SW-4 Cross Slope Check



Thursday August 29th: Curb Ramp Cross Slope Check



Thursday August 29th: SW-5 Cross Slope



Thursday August 29th: SW-6 Installation



Friday August 30th: CR-2 Ramp Running Slope Check

○ **Onsite Personnel (October 2nd - Present)**

- Stevan Citovic American Structurepoint Construction Engineer 1
- Lou Mincek American Structurepoint Construction Engineer 2