



**City Of Ontario
Shangri-La Waterline
Construction Status Update
April 14, 2023**

Overall Project Status

1. Ontario Shangri-La Waterline installed from tie in at Shangri-La E Ave to Sta 2+ 00+/-.

Progress Last Week

1. Contractor completed tie in at existing water valve on Shangri-La E Avenue.
2. Placing 12" watermain from Sta 0+00 to approximately Sta 2+50 this week.
3. Installed plan bends as detailed in plans.
4. Installed additional bend 12"x 11.25 at Sta 0+11.6
5. Installed erosion control items along easement.
6. Contractor scheduled to work Saturday due to lost day on Thursday due to heavy rains Wednesday.

Planned Activities This Week

1. Contractor to continue placing 12" watermain in easement along the Niss property.

Ongoing Items that Need Addressed

1. None at this time.

