



Construction Status Weekly Update
City of Ontario
Ontario Salt Building
4/17/23

Overall Project Status

1. The contractor began work on Tuesday 4/11/23.
-

Progress last week

1. Last week the contractor began excavating for the foundation of the Clear Span structure. On Wednesday 4/12/23 they began installing rebar and pouring concrete for the foundation. By days end Friday 4/14/23 the foundation, which consisted of 296 cubic yards of concrete was completed.
-

Planned Activities This Week

1. This week the contractor will be installing wall rebar, setting wall forms and pouring walls.
-

Ongoing Items that Need Addressed

1. Whatever spoils are not used will need hauled from site.

Recent Photos

