



Construction Status Update Poorman Road Drainage Improvements

June 1, 2023

Overall Project Status

1. Construction for the Poorman Road Drainage Improvements Project is 90+% complete.

Progress Last Week

1. Repaired roadway where type 6 curb was installed.
2. Seeded & Mulched behind the type 6 curb.
3. Continued grading work.

Planned Activities This Week

1. Re-installing the existing fence that was removed.
2. Continue grading work.
3. Continue seeding & mulching.
4. Asphalt trench repair work across Poorman Rd.

Ongoing Items that Need Addressed

1. N/A





