



## WEEKLY PROGRESS/FORECAST - No. 1

---

July 10<sup>th</sup>, 2023

<b>FOR WEEK ENDING:</b>	July 7 <sup>th</sup> , 2023
<b>PROJECT NAME:</b>	RIC-CR144-6.50
<b>PROJECT LOCATION:</b>	Ontario, Ohio
<b>OWNER:</b>	City of Ontario
<b>CONTRACTOR:</b>	Kelstin, Inc.
<b>PROJECT ENGINEER:</b>	Corey Cresap
<b>PROJECT COMPLETION:</b>	15% (Based on work completed to date)
<b>NOTICE TO PROCEED:</b>	June 7 <sup>th</sup> , 2023
<b>COMPLETION DATE:</b>	August 4 <sup>th</sup> , 2023

---

### ○ Recent Progress (July 5<sup>th</sup> to July 7<sup>th</sup>)

- Wednesday July 5<sup>th</sup>: Kelstin, Inc. began mobilization, set up maintenance of traffic, checked construction layout stakes, and set the first runs of inlet / erosion protection. A silt fence was placed on the north section of the proposed sidewalk from the second driveway of residential property to the northeast corner of the same property. The utility vault at the southeast corner of residential property was noted as a point of interest and a follow up call with AEP Telecom was made about plans to adjust to proposed elevation of fore slope. Clearing and grubbing of the north section of the proposed sidewalk was conducted. Sawcut for the curb-and-gutter was conducted for the length of the project.
- Thursday July 6<sup>th</sup>: Kelstin, Inc. worked on subgrade for the northernmost portion of the sidewalk between second driveway of residential property and the existing sidewalk. Subgrade was placed and compacted for the north section.
- Friday July 7<sup>th</sup>: Columbia Gas of Ohio crews came on site to fulfill a residential connection request; Kelstin, Inc. adapted and worked on subgrade for the southernmost portion of the sidewalk between Pearl Street and first driveway of residential property. Subgrade was placed and compacted for part of the south section.

- **Anticipated Activities for the Upcoming Week (July 10<sup>th</sup> to July 13<sup>th</sup>)**

- Monday July 10<sup>th</sup>: Aggregate base and formwork for the northern portion of the sidewalk between second driveway of residential property and the existing sidewalk.
- Tuesday July 11<sup>th</sup>: Concrete pouring for the northern portion of the sidewalk between second driveway of residential property and the existing sidewalk. Manhole reconstruction to grade. Service box adjusted to grade.
- Wednesday July 12<sup>th</sup>: Aggregate base and formwork for the southernmost portion of the sidewalk between Pearl Street and first driveway of residential property. Subgrade of middle portion of sidewalk between two driveways of residential property.
- Thursday July 13<sup>th</sup>: Formwork for the southernmost portion of the sidewalk between Pearl Street and first driveway of residential property.

- **Onsite Personnel (July 5<sup>th</sup> - Present)**

- Corey Cresap Project Engineer

- **Photos Attached**



**Wednesday July 5<sup>th</sup>: MOT Set-up, Mobilization, Job Board Placed, Sawcut**





**Thursday July 6<sup>th</sup>: Excavation of North Sidewalk Section.**



**Thursday July 6<sup>th</sup>: Embankment of North Sidewalk Section.**



**Thursday July 6<sup>th</sup>: Compacted Subgrade of North Sidewalk Section.**





**Friday July 7<sup>th</sup>: Compacted Subgrade of South Sidewalk Section.**



**Friday July 7<sup>th</sup>: Columbia Gas of Ohio had a service request at residential property.**

**// End of Report //**