



Construction Status Update

Beckley Road Bridge Replacement

Week Ending July 20th, 2024.

Overall Project Status

Construction activities are underway with existing piles being removed and preparing to drive new piles.

Progress Last Week

1. Existing piles on the West existing piers were removed.
2. Sheet piles were driven to build a pier pile driving pad.
3. Piles were started in pier 1 and rear abutment for dynamic load testing.

Planned Activities This Week

1. Dynamic load testing is scheduled for July 15th and 17th in pier 1 and rear abutment.
2. Begin driving piles in pier 1 and rear abutment.

Ongoing Items that Need Addressed

1. N/A

Photos of Recent Activity



