

Cleveland Street
City of Elyria
Construction Status Update
July 2, 2024

Progress Last Week

1. Curb & pavement removals on the south side of Cleveland Street from Artemas Court moving west to E. Bridge terminus
2. Finished Walgreens apron and placed intermediate asphalt in front of the curb at Business Center and Walgreens.
3. Installed curb along SE radius of Beverly
4. Completed installation of signal equipment at Broad/ E. Bridge and Broad/ Cedar
5. Olive St signals completed, awaiting power connection.

Planned Activities This Week

1. Install stone and prepare the south side for curbing.
2. Prep and pour drive apron at auto parts store.
3. Backfill curbing and prep for topsoil

Photos of Recent Activity

