



Construction Status Weekly Update

City of Mansfield

North Lake Park Bridge Replacement Project

July 22nd, 2024

Overall Project Status

1. Favorable weather allowed for great progress on the bridge replacement project at North Lake Park last week.

Progress Last Week

1. Adena completed all concrete work. This includes outlet parapet walls, curbs, and road base.
2. The masons completed laying sandstone (except caps) on the inlet side of the culvert and have moved to the outlet side.
3. Adena has begun site cleanup.

Planned Activities This Week

1. Adena to place topsoil and seed.
2. Asphalt work should be completed.

Ongoing Items that Need Addressed

1. No outstanding issues at this time.
2. **Please see the following page for a recent project photo.**

Photos of Recent Activity

Sandstone on the inlet walls.



8" concrete base under roadway.

