



**Construction Status Weekly Update**  
**Holmes County Park District**  
**Holmes County Trail Phase 5C.1**  
**Week Ending September 9<sup>th</sup>, 2024**

**Overall Project Status**

---

- Construction activities have been started.

**Progress Last Week**

---

1. Grassbaugh installed culvert D-11
2. Grassbaugh continued to work on grading behind Briar Hill.
3. Grassbaugh staked wall 7 and benched down for IGEL to perform soldier pile drilling.
4. Brightspeeds contractor finished the fiber relocation.

**Planned Activities This Week**

---

1. IGEL will drill and pour the soldier piles for wall 7.
2. Grassbaugh will continue to work on grading throughout the project.

**Ongoing Items that Need Addressed**

---

1. NA

---

## Photos of Recent Activity

---

D-11 Installation.







IGEL mobilized equipment.



Wall 7 excavation/ staking.





