

S.R. 82 Sanitary Sewer Extension
Lorain County

Construction Status Update
October 1, 2024

Progress Last Week

Last week Fechko only worked 4 days due to the weather. 325' of 12" sanitary sewer line was laid along with the setting of manhole #36. Fechko also tied into manhole #37 at the Cayuga Drive crossing which had been previously installed. Fechko is currently 100' up station from MH# 37's location.

Planned Activities This Week

This week Fechko plans to continue installing 12" pipe up station. They are currently 2100' from manhole #45 at Marks Road.

Photos of Recent Activity

