



## **Village of Marengo Sanitary Sewer Improvements Weekly Update 2/23/2026**

### **Overall Project Status**

To date, all main line pipe from 229 pump station to manhole #20 and 2ea of the 3ea 6inch laterals have been installed. Both pump stations have also been set in place.

---

### **Progress last week**

Last week the contractor finished the 12" sanitary along 229 and installed 2 laterals. They also replaced the 60' of 12" storm sewer that was removed during mainline installation. NCI was on site last week to set the Walnut Street pump station. The wet well and valve vault were both installed and inside plumbing complete. AEP was on site last Thursday to assess the electrical needs for both pump stations.

---

### **Planned Activities This Week**

This week the contractor will install the last lateral on 229 and then move to Walnut St. pump station to begin 12" heading west.

---

### **Ongoing Items that Need Addressed**

---

No ongoing items at this time.

## Photos of Recent Activity

---





