



# Construction Status Weekly Update

## City of Mansfield

### South Well Line Replacement Project

#### February 16th, 2026

#### Overall Project Status

---

1. The remaining underground work will be completed within the next two weeks, leaving just site restoration and asphalt repair once the weather breaks.

#### Progress Last Week

---

1. Driven Excavating placed 10' of 12" ductile, 26' of 14" ductile, and 1,112' of 20" ductile. The bore crossing at Owens Rd. was completed, and the air release manhole has been installed.

#### Planned Activities This Week

---

1. Driven Excavating will complete the run of pipe from the air release manhole to the meter vault.
2. The system will be pressure tested.
3. Erosion control measures are in place and Driven sweeps the construction area daily. Traffic is being maintained with a portable traffic signal as needed.

#### Ongoing Items That Need Addressed

---

1. No issues at this time.

Please see below for recent project photos.

---

Air Release Manhole

