



## Village of Marengo Sanitary Sewer Improvements Weekly Update 3-16-26

### Overall Project Status

To date, the contractor has installed approximately half of the planned 12" sanitary, both pump stations are in place and 85% of the force main is complete.

---

### Progress last week

Last week Dirt Dawg continued work on Walnut Street, installing 400' of 12" and setting 2 manholes. They are currently 50' downstream of MH #4.

---

### Planned Activities This Week

This week Dirt Dawg will be installing 12" sanitary going south on Main Street. They will be utilizing a temporary detour to alleviate traffic issues.

---

### Ongoing Items that Need Addressed

---

No ongoing items at this time.

### Photos

---

K.E. McCartney & Associates, Inc.  
- Weekly Update 3-16-26  
March 16, 2026

---

### Recent Photos



Walnut Street

Manhole #5

---

### Recent Photos



Walnut Street

Manhole #5

K.E. McCartney & Associates, Inc.  
- Weekly Update 3-16-26  
March 16, 2026

---

### Recent Photos



Manhole #5