



## Village of Marengo Sanitary Sewer Improvements Weekly Update 3-23-2026

### Overall Project Status

Currently, all 12" sanitary on SR 229 and Walnut Street has been put in place. There is 150' of pipe remaining on Main Street and 1100' along Seymour Street yet to be installed.

---

### Progress last week

Last week the contractor finished the 12" sanitary on Walnut Street and they are now working on Main Street. They installed 340' of pipe and set 2 manholes.

---

### Planned Activities This Week

This week Dirt Dawg will finish the remaining 150' of 12" on Main Street. They will then move back to MH #8 and begin installing pipe north along Seymour Street.

---

### Ongoing Items that Need Addressed

---

No ongoing items at this time.

K.E. McCartney & Associates, Inc.  
- Weekly Update 3-23-2026  
March 23, 2026

---

### Recent Photos



K.E. McCartney & Associates, Inc.  
- Weekly Update 3-23-2026  
March 23, 2026

---

### Recent Photos



K.E. McCartney & Associates, Inc.  
- Weekly Update 3-23-2026  
March 23, 2026

---

### Recent Photos

