



## Village of Marengo Sanitary Sewer Improvements Weekly Update 4-13-2026

### Overall Project Status

Currently Dirt Dawg has less than 300' of 12" remaining to be installed on the project. This will be followed up with pipe and manhole testing, sidewalk replacement and asphalt repair.

---

### Progress last week

Last week the contractor installed 250' of 12" and set manhole #12. This work included the successful crossing of SR 229 by open cut.

---

### Planned Activities This Week

Dirt Dawg should finish up 12" this week as they plan to stop at manhole #14. The contractor does not intend to tie the existing sewer in at manhole #15 until a temporary pump can be set up and maintained at Walnut Street wet well. Permanent power for the pump stations is not expected to be put in place until June of this year.

---

### Ongoing Items that Need Addressed

---

No ongoing items at this time.

## Recent Photos



### Recent Photos

