



Village of Marengo Sanitary Sewer Improvements

Weekly Update 4-6-2026

Overall Project Status

To date, Dirt Dawg has installed all 12" sanitary on SR 229, Walnut Street and Main Street. They are currently working along Seymore Street where the remaining 500' of 12" will be put in place.

Progress last week

Last week the contractor installed 365' of 12" sanitary and set 2 ea. manholes. They are currently 35' up station of MH #11. Dirt Dawg also removed/replaced 80' of existing 8" sanitary that conflicted with the new installation.

Planned Activities This Week

This week Dirt Dawg will continue pipe installation north along Seymour Street. They are currently 150' from crossing SR 229 which will be done by open cut.

Ongoing Items that Need Addressed

No ongoing items at this time.

Recent Photos

Manhole #11



Recent Photos

Existing Sanitary Replacement



K.E. McCartney & Associates, Inc.
- Weekly Update 4-6-2026
April 6, 2026

Recent Photos

Seymore Street

